WOODS PROJECT

Model Villa - Schedules

ankura HOMES

S.no	Activity	Days	Start Date	End Date	Remarks
	Earth Work				
1	Site Clearance	2	20-10-2026	21-10-2026	
2	Site Survey & Setting Out	2	22-10-2026	23-10-2026	
3	Excavation for Footings	4	24-10-2026	27-10-2026	
	Foundation & Substructure				
4	PCC (Lean Concrete)/Anti-Termite Treatment	3	28-10-2026	30-10-2026	
5	Footing Reinforcement & Shuttering	5	31-10-2026	04-11-2026	
6	Footing Concrete	1	05-11-2026	05-11-2026	
7	Starter Marking	1	06-11-2026	06-11-2026	
8	Starter Casting	2	07-11-2026	08-11-2026	
9	Column Reinforcement Bar Bending & Fixing	4	09-11-2026	12-11-2026	
10	Column Shuttering	3	13-11-2026	15-11-2026	
11	Column Concrete Casting(Till Plinth Bottom Level)	1	16-11-2026	16-11-2026	
12	V.P.C.C-Tapered Foundation Shuttering & Concrete Casting	4	17-11-2026	20-11-2026	
13	Foundation Backfilling & Compaction	6	17-11-2026	22-11-2026	
14	Plinth Beam Reinforcement Fixing	6	19-11-2026	24-11-2026	
15	Plinth Beam Shuttering	3	25-11-2026	27-11-2026	
16	Plinth Beam Concrete Casting	1	28-11-2026	28-11-2026	
17	Internal Filling & Compaction	4	29-11-2026	02-12-2026	
18	Underfloor Plumbing / Sleeves	4	03-12-2026	06-12-2026	
19	Grade Slab PCC / RCC	5	07-12-2026	11-12-2026	
	Super Structure				
20	Block Work	12	12-12-2026	23-12-2026	
21	Roof Fabrication – Cutting, Welding & Assembly	15	21-11-2026	05-12-2026	
22	Roofing Sheet Installation & Flashing	5	24-12-2026	28-12-2026	
23	Block Work Packing / Top Gap Filling	4	29-12-2026	01-01-2027	
24	External Ramps / Steps	7	02-01-2027	08-01-2027	
	MEP Rough-in				
25	Electrical Conduiting	2	18-12-2026	19-12-2026	
26	Plumbing Conduiting	2	20-12-2026	21-12-2026	
27	Bull Marking / Chicken Mesh	4	24-12-2026	27-12-2026	
	Internal & External Finishes				
28	Internal Plastering	8	28-12-2026	04-01-2027	
29	External Plastering	8	02-01-2027	09-01-2027	
30	Ceiling Joints Filling	5	05-01-2027	09-01-2027	
31	Putty – 1st Coat	4	10-01-2027	12-01-2027	
32	Internal Wiring	4	10-01-2027	13-01-2027	
33	Tiling (Floor & Wall)	10	10-01-2027	19-01-2027	
34	Putty – 2nd Coat	4	14-01-2027	17-01-2027	
35	Primer	4	18-01-2027	21-01-2027	
36	Doors Installation	3	22-01-2027	24-01-2027	
37	Windows Installation	3	21-01-2027	23-01-2027	
38	Paint – 1st Coat	5	24-01-2027	28-01-2027	
39	External Texture	4	09-01-2027	12-01-2027	
40	Switch Boards	4	29-01-2027	31-01-2027	
41	CP & Sanitary Fixtures	5	01-02-2027	05-02-2027	
42	Paint – 2nd Coat (Final Coat) + External Paint	8	06-02-2027	13-02-2027	
43	Grouting & Deep Cleaning	4	15-02-2027	18-02-2027	
	External Development				
44	Septic Tank / OHT Fabrication & Construction	8	07-12-2026	14-12-2026	
45	Soak Pit Construction	4	15-12-2026	18-12-2026	
46	External Plumbing & Drainage Lines	4	19-12-2026	22-12-2026	
47	External Electrical Lines	4	23-12-2026	26-12-2026	
48	Soil Levelling	4	27-12-2026	30-12-2026	
49	Car Parking / Paving	4	12-01-2027	15-01-2027	
50	Fence Fabrication & Painting	6	05-01-2027	10-01-2027	
51	Landscaping & Plantation	15	16-01-2027	30-01-2027	
52	External Ramps / Steps Completion	5	31-01-2027	04-02-2027	
53	Testing & Commissioning	2	19-02-2027	20-02-2027	
54	Snag Inspection & Rectification	5	21-02-2027	25-02-2027	
55	Final Quality Inspection & Documentation	2	26-02-2027	27-02-2027	
56	Client & Handover	1	28-02-2027	28-02-2027	
		259		28-02-2027	131 Days