LUMISCAPES LANDSCAPE ARCHITECTS

PROJECT -Ankura Homes : The Woods

	LANDSCAPE LIST OF DRAWINGS	Date of Submission	STATUS	REMARKS/ DEPENDENCY
1	Landscape Mood Board	**25.06.26**	COMPLETED	
2	Preliminary Concept Master Plan	**28.08.26**	IN PROGRESS	Once Streetscape is Finalised we shall proceed further
3	Secondary CLDP with Conceptual Representation	**28.09.26**	IN PROGRESS	Once Streetscape is Finalised we shall proceed further
4	Model Villa's East and West Landscape	**R0 - 22.07.26** **R1 - 07.08.26** **R2 - 10.08.26** **R3 - 17.08.26** **R4 - 18.08.26** **R5 - 20.08.26** **R6 - 21.08.26** **R7 - 25.08.26** **R8 - 26.08.26** **R9 - 29.08.26** ***R10 - 19.09.26- FINALISED***	COMPLETED	
5	Final Master Plan	**R0 - 12.09.26** **R1 - 15.09.26** **R2 - 28.09.26** **R3 - 05.09.26**	IN PROGRESS	Need update from Ankura Homes Regarding tree clearances. Once Streetscape is Finalised we shall proceed further
6	Typical Landscape Cross Sections		YET TO BE STARTED	
7	Gateway Details, Gate details	**R0 - 12.09.26**	ON HOLD	Need update from Ankura Homes Regarding the Design
8	Compound wall Sections		YET TO BE STARTED	Need update from Ankura Homes
9	Detailed Working Drawings		YET TO BE STARTED	Once all the depencies are cleared , we shall proceed further
10	Level Indication Plan		YET TO BE STARTED	Once Streetscape is Finalised we shall proceed further
11	Grading Plan		ON HOLD	Once Streetscape is Finalised we shall proceed further . Plot No's are yet to be confirmed from Ankura team regarding the Plots that require Grading
12	Marking		ON HOLD	Once Streetscape is Finalised we shall proceed further
13	Storm Water Drainage		ON HOLD	Once Streetscape is Finalised we shall proceed further
14	Material Specification		YET TO BE STARTED	Once Streetscape is Finalised we shall proceed further
15	Lighting	**R0 - 12.09.26** **R1 - 15.09.26** **R2 - 28.09.26** **R3 - 05.09.26**	ON HOLD	Need update from Ankura Homes Regarding tree clearances
16	Irrigation		YET TO BE STARTED	Once Streetscape is Finalised we shall proceed further
17	Planting		YET TO BE STARTED	Once Streetscape is Finalised we shall proceed further
18	Hardscape Detailings		YET TO BE STARTED	
19	BoQ		YET TO BE STARTED	Once Streetscape is Finalised we shall proceed further
20	Rendered MasterPlan		YET TO BE STARTED	Once Streetscape is Finalised we shall proceed further
21	3D Visualisations	**R0- 08.09.26** **R1 - 12.09.26** **R2 - 05.10.26 (East and West Villa landscape submitted)**	IN PROGRESS	Need update on Streetscape and Club House
22	1 Minute walkthrough video		YET TO BE STARTED	Need update on Streetscape and Club House
23	Streetscape	**R0 - 12.09.26** **R1 - 15.09.26** **R2 - 28.09.26** **R3 - 05.09.26**	ON HOLD	Need update from Ankura Homes Regarding tree clearances

LUMISCAPES LANDSCAPE ARCHITECTS

PROJECT -Ankura Homes : The Woods

Model Villa ,Plot No:30

S.No	DELIVERABLES	Date of Submission	STATUS	REMARKS/ DEPENDENCY
1	Landscape Conceptual Plan	26-09-26	COMPLETED	
2	Grading /Level Indication Plan	05-10-26	COMPLETED	
3	Storm Water	05-10-26	IN PROGRESS	Recieved STP and Sump posisitions for Architects team on **7-10-26**
4	Marking Plan	05-10-26	COMPLETED	
5	Material Specification	07-10-26	IN PROGRESS	
6	Planting Plan	07-10-26	IN PROGRESS	
7	Lighting Plan	08-10-26	IN PROGRESS	
8	Typical Landscape Cross Sections and Hardscape Details	10-10-26	YET TO BE STARTED	
9	BoQ	10-10-26	YET TO BE STARTED	
Clearances Required				
1	Irrigation			Need update from Ankura Homes
2	Tree Clearances			Need update from Ankura Homes

LUMISCAPES LANDSCAPE ARCHITECTS

PROJECT -Ankura Homes : The Woods

East and West Prototype ,1210 sq.y ,1625sft House

S.N	DELIVERABLES	Date of Submission	STATUS	REMARKS/ DEPENDENCY
1	Landscape Conceptual Plan	**R0 - 22.07.26** **R1 - 07.08.26** **R2 - 10.08.26** **R3 - 17.08.26** **R4 - 18.08.26** **R5 - 20.08.26** **R6 - 21.08.26** **R7 - 25.08.26** **R8 - 26.08.26** **R9 - 29.08.26** ***R10 - 19.09.26- FINALISED***	COMPLETED	
2	Grading /Level Indication Plan		YET TO BE STARTED	Plot No's are yet to be confirmed from Ankura team regarding the Plots that require Grading
3	Storm Water		YET TO BE STARTED	Recieved STP and Sump posisitions for Architects team on **7-10-26**
4	Marking Plan		YET TO BE STARTED	
5	Material Specification		YET TO BE STARTED	
6	Planting Plan		YET TO BE STARTED	
7	Lighting Plan		YET TO BE STARTED	
8	Typical Landscape Cross Sections and Hardscape Details		YET TO BE STARTED	
9	BoQ (Basic,Standard,Premium)		YET TO BE STARTED	
10	Irrigation		YET TO BE STARTED	Need update from Ankura Homes
11	3D Visualisations	**R0- 08.09.26** **R1 - 12.09.26** **R2 - 05.10.26**	COMPLETED	